

PACKAGE JOBSITE INFORMATION SHEET

➤ **OWNER**

Name: _____

➤ **DISTRIBUTOR**

Name _____

City _____ State/Province _____

➤ **CONTRACTOR**

Name: _____

City: _____ State/Province: _____



➤ **EQUIPMENT DATA:**

OUTDOOR UNIT

Model#: _____ Serial # _____ Date Installed: _____

➤ **PROBLEM SUMMARY:**

➤ **CORRECTIVE ACTIONS TAKEN:**

➤ **ADDITIONAL INFORMATION:**

➤ Return Air Static Pressure: _____ Supply Air Static Pressure: _____ Total Static Pressure: _____ Low Voltage: _____ V

➤ Compressor Winding Resistance: Common-Run ___ Common-Start ___ Run to Start ___
Common-Ground ___ Start to Ground ___ Run to Ground ___

➤ **ACCESSORIES? (CHECK THOSE INSTALLED):**

- | | |
|--|---|
| <input type="checkbox"/> Low Ambient | <input type="checkbox"/> High Pressure Cutout |
| <input type="checkbox"/> Compressor Time Delay | <input type="checkbox"/> Low Pressure Cutout |
| <input type="checkbox"/> Mild Weather Kit | <input type="checkbox"/> Other: _____ |
| <input type="checkbox"/> Crankcase Heater | _____ |
| <input type="checkbox"/> Hard Start Kit | _____ |
| <input type="checkbox"/> Filter-Drier | _____ |

Technician: _____

Date: _____

Internal Use Only:

Allied Tech: _____

Case Number: _____

Date Requested: _____

Date Received: _____

PACKAGE UNIT JOBSITE INFORMATION SHEET



HEATING DATA

Supply Air Temperature _____ °F Return Air Temperature _____ °F _____ °F (Temperature Rise)

Return Air Static Pressure _____ " W.C. Supply Air Static Pressure _____ " W.C.

External static pressure _____ "W.C. Flue Temp _____ °F

Vent switch pressure _____ "W.C. CO in flue _____ ppm (check near unit if vent extension installed)

Filter: Type/Size _____ Condition _____ Blower Motor R.P.M. _____ Blower amps _____

Actual Voltage (Measured): Line Voltage/Standby* _____ Line Voltage/Running _____

Line Voltage/Standby* _____ Line Voltage/Running _____

Unit Grounded? Yes _____ No _____

Plenum Size: Return _____ Supply _____ Number of Runs _____

Gas Pressure: Inlet _____ Manifold 1st Stage _____ Manifold 2nd Stage _____

Vent Extension: Yes _____ No _____

*Measure standby voltage before unit is put into operation.

COOLING DATA

Compressor Amps _____ Outdoor Fan Amps _____ Blower Amps _____

Outdoor Temperature _____ °F Condenser Air Discharge Temperature _____ °F

Return Air Temp _____ °F Supply Air Temp _____ °F Delta T _____ °F

Line Voltage: Standby _____ Starting _____ Running _____

Low Voltage _____ Wire Size _____

Discharge Line Temperature _____ °F

Coil Condition: Dirty Clean Fin Condition _____

Suction Pressure _____ Suction Line Temperature _____ °F Superheat _____ °F

Liquid Line Pressure _____ Liquid Line Temperature _____ °F Subcooling _____ °F